

BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Comprehensive Development works in ward no.13 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.20.00 Lakhs CE/DZ/TS/46/2022-23
3	Amount of Tender	Dr:20.03.2023
4	Job Code No	Rs.1494600.00 013-20-000128
5	Name & Address of the contractor	Sri N. Kemparaju Narasappa No.2148/A, 3rd main road, 5th cross, Near Government PU College RPC Layout, Hampinagar, Vijayanagara, Bengaluru 560040
6	Agreement No & Date	EE/DD/AGR/76/2022-23 Date:02.07.2022
7	No & Date Under which the work order has been issued	EE/DD/WO/93/2023-24 Date: 29.05.2023
8	Time limit Originally fixed for completion of time	60 Days
9	Date of application of contractor requesting for extension	03.07.2022
10	Date of receipt of application in Sub Division	03.07.2022
11	Weather time extended	No
12	Reason for the delay in execution of work	1) 09.08.2022 to 20.03.2023 modified estimate under process. 2) 28.03.2023 to 20.05.2023 Election notification issued. 3) 29.05.2023 modified work order issued. 4) 22.05.2023 to 06.10.2023 Govt orders to the stop ongoing works. 5) 07.10.2023 to 28.11.2023 work completed satisfactorily within the stipulated time. Hence there is no dealy from the Contractor, EOT may be approved without penalty.

13	Due date of Starting the work	Originally 02.07.2022
14	Due date of Completion of the work	01.09.2022
15	Actual Date of Completion of the work	15.11.2023
16	Progress achieved during first extension	-
17	Time extension period applied for	02.09.2022 to 15.11.2023
18	No of Days	440 days
19	Time Extension Recommended	Dealing of material estimate & election

ssingh
Assistant Engineer
Ward No.13

K. S. S. S. S.
Assistant Executive Engineer
Shettyhalli Sub Division

J. S. M. S. S.
Executive Engineer
Dasarahalli Division

Pranav
Chief Engineer
Dasarahalli Zone